



Advisory # **2023-A-046**

Subject: Terminal 3 HammerHead B SPIL – Facility Activation

From: Airport Operations; Operations Delivery

Contact: Wesley Vahrmeyer, wesley.vahrmeyer@gtaa.com, 647-327-5470

Date: 2023-12-14

Construction of the Terminal 3 HammerHead B Satellite Primary Inspection Line (T3 HHB SPIL) facility has been completed. As of Friday, December 15th, 2023, the new ramp structure and all new passenger processing areas incorporated within the T3 HHB SPIL have been granted occupancy and deemed ready to be turned over to Terminal Operations. To support the handover to Terminal Operations, the following Operational Readiness, Activation, and Transition (ORAT) activities will be taking place.

Security Doors Activated (Monitored by GTAA SOC) – 1600L, Friday, December 15th, 2023.

Test Flights with T3 ITD Eligible Carriers – December 18th through December 21st

Facility Activation (Live Operations) – Tuesday, January 9th, 2024

The T3 HHB SPIL will be closed through the holiday period following the test flights to allow for any deficiencies to be corrected and allow the airport community to focus on executing a successful busy holiday travel period.

Airside Impact

All construction work on the T3 Apron is completed and returned to GTAA Operations.

Terminal Impact

The new accessible washroom AH326 will open on Monday, Dec 18th, 2023, and remain open.



Figure 1: T3 HHB SPIL, CBSA Processing booths

Test Flight Schedule

Date	Airline	Flight	Time	Origin	OSS/Non
Monday, Dec 18th	Delta	DL1183	11:15	ATL	OSS
Monday, Dec 18th	WestJet	WJA2691	14:58	VRA	Non
Tuesday, Dec 19th	Porter	POE0530	12:00	RSW	OSS
Tuesday, Dec 19th	WestJet	WJA1231	15:13	FLL	OSS
Wednesday, Dec 20th	Transat	TSC0245	13:00	GLA	OSS
Wednesday, Dec 20th	KLM	KLM0691	15:35	AMS	OSS
Thursday, Dec 21st	WestJet	WJA2691	14:58	VRA	Non
Thursday, Dec 21st	WestJet	WJA1227	14:23	MCO	OSS

If you have any questions or concerns regarding this work, please contact Wesley Vahrmeyer using the above contact information.